




Nama Proyek
RSIA BUNDA MENTENG

Lokasi Pekerjaan
Jl.Teuku Cik Ditiro No.28, Menteng, Jakarta Pusat

1 RINGKASAN EKSEKUTIF PROGRES PROYEK



2 RINCIAN PROGRES BOBOT PEKERJAAN (WBS)

Uraian Pekerjaan	Bobot (%)	Target (%)	Aktual (%)	Deviasi	Status
A. Instalasi Kabel UTP CCTV	33%	33%	22%	-11%	TO DO
B. Instalasi Camera CCTV	22%	22%	11%	-11%	TO DO
C. Instalasi Rak Server NVR dan Harddisk	30%	30%	5%	-25%	TO DO
D. Instalasi Switch	10%	10%	0%	-10%	IN PROGRESS
E. Instalasi Backbone Fiber Optik	3%	3%	0%	-3%	IN PROGRESS
F. Instalasi Tiang CCTV dan Cutting Aspal	2%	2%	2%	0%	UNDER REVIEW
TOTAL KESELURUHAN	100%	100%	40%	-60%	TO DO

3 STATUS INSTALASI

Uraian Pekerjaan	Target	Realisasi	Satuan	Status
A. Instalasi Kabel UTP				
- Basement B	7 Titik	5 Titik	Titik	REVISION NEEDED
- Basement C	4 Titik	4 Titik	Titik	COMPLETED
- Basement D	1 Titik	1 Titik	Titik	COMPLETED
- Lantai 1	36 Titik	25 Titik	Titik	REVISION NEEDED
- Lantai 2	9 Titik	6 Titik	Titik	REVISION NEEDED
- Lantai 3	4 Titik	3 Titik	Titik	REVISION NEEDED
- Lantai 4	4 Titik	4 Titik	Titik	COMPLETED
- Lantai 5	4 Titik	4 Titik	Titik	COMPLETED
B. Instalasi Camera CCTV				
- Basement B	6 Titik		Titik	REWORK
- Basement C	2 Titik	-	Titik	REWORK
- Basement D	1 Titik	-	Titik	REWORK
- Lantai 1	23 Titik	10 Titik	Titik	REVISION NEEDED
- Lantai 2	9 Titik	5 Titik	Titik	REVISION NEEDED
- Lantai 3	4 Titik	4 Titik	Titik	COMPLETED
- Lantai 4	4 Titik	3 Titik	Titik	REVISION NEEDED
- Lantai 5	4 Titik	3 Titik	Titik	REVISION NEEDED

4 STATUS PENGADAAN DAN MATERIAL

Item Material / Perangkat	Total Vol	Tiba di Site	Terpasangan	Status Material
- Kamera Dome Indoor 2MP Hikvision	44 Unit	44 Unit	15 Unit	PARTIAL INSTALLED
- Kamera Bullet Outdoor 2MP Hikvision	9 Unit	9 Unit	0 Unit	ON SITE
- Harddisk Skyhawk Seagate 10TB x 2 Unit	3 Unit	0 Unit	0 Unit	READY AT THE OFFICE
- PoE Switch 4 Port Hikvision	4 Unit	0 Unit	0 Unit	READY AT THE OFFICE
- PoE Switch 16 Port Hikvision	3 Unit	0 Unit	0 Unit	READY AT THE OFFICE
- PoE Switch 8 Port Hikvision	4 Unit	0 Unit	0 Unit	READY AT THE OFFICE
- Ruiji Reyee 16 Port	1 Unit	0 Unit	0 Unit	READY AT THE OFFICE
- NVR Hikvision 32 Channel	3 Unit	0 Unit	0 Unit	READY AT THE OFFICE
- Kabel Panduit UTP Cat 6 (305m/Roll)	6 Roll	6 Roll	6 Roll	INSTALLED
- Pipa Conduit	300 Batang	300 Batang	200 Batang	PARTIAL INSTALLED
- Sok Conduit 20 mm	700 Batang	700 Batang	400 Batang	PARTIAL INSTALLED
- Tiang CCTV	2 Batang	2 Batang	1 Batang	PARTIAL INSTALLED
- Pipa Galvanis	2 Batang	2 Batang	2 Batang	INSTALLED
- Rack Server 18U	1 Unit	1 Unit	1 Unit	INSTALLED

5 DAFTAR ALAT KERJA

Item Material	Total Vol	Tiba di Site	Status Material
Bor Impact & Obeng	1 Set	1 Set	ON SITE
Tang Potong	1 Unit	1 Unit	ON SITE
Tang Krimping	1 Unit	1 Unit	ON SITE
Tang kombinasi	1 Unit	1 Unit	ON SITE
Gerinda	1 Unit	1 Unit	ON SITE
Obeng	1 Set	1 Unit	ON SITE
Gunting	1 Roll	1 Roll	ON SITE
Bor Drill	1 Unit	1 Unit	ON SITE
Kabel Power 50 Meter	1 Roll	1 Roll	ON SITE

6 LOG KENDALA, RISIKO & TINDAKAN KOREKSI

Deskripsi Kendala / Masalah	Dampak	Tindakan Koreksi / Solusi	PIC / Status
1. Tanggal 30 September 2026, tidak bisa Cutting Aspal karena banyak mobil parkir dan kondisi RS sedang ramai	Pekerjaan tidak bisa di lanjutkan	Sudah di minta untuk kosongkan jalur Cutting Aspal	Riki Hidayat
2. Tanggal 01 Oktober 2026, Cutting Aspal masih sebagian yang bisa di kerjakan karena terhalang mobil yang sedang parkir	Pekerjaan tidak bisa di lanjutkan	Sudah di minta untuk kosongkan jalur Cutting Aspal	Riki Hidayat
3.			Riki Hidayat
4.			Riki Hidayat
5.			Riki Hidayat

8 CATATAN/NOTE

Hari Sabtu dan Minggu tidak ada kegiatan di RSIA Bunda Jakarta

9 PELAKSANA

Sakina
Admin Project

Hendy Sanjaya
QC Engineer

10 DOKUMENTASI VISUAL PEKERJAAN

* foto dokumentasi

